

	PUNE METRO RAIL PROJECT										O&M-OPN-REP(Rev.1)		
	OCC DAILY REPORT										Date:25.01.2024		
											Time :07:00		
Report Period		Drafted By						Finalized By					
Date & Time from: 25.01.1024(06:00)		Name		Vikas Dhage				Name		Ravi Biradar			
		Designation		SC/TO/TC				Designation		Asst. Chief-Controller			
Date & Time to: 26.01.2024 (05:59)		Emp.Id		40022				Emp.Id		ACC			
I													
SN	Item	LINE 1	LINE 2	Total	Remarks/Reason								
1	No. of Trains on main Line	8	8	16									
2	No. of Standby Trains	1	1	2									
3	Peak headway no. of Trains	8	8	16									
4	Schedule Trips	113	112	225									
5	Actual Trips	113	112	225									
6	Punctuality Percentage	100%	100%	100%									
7	No. of Trips Cancelled	0	0	0									
8	No. of Trips Delayed	0	0	0									
9	No. of Train Replaced	0	0	0									
10	Additional Trips	0	0	0									
II	Revenue & Ridership	LINE 1	LINE 2	Total	Remarks/Reason								
1	Ridership of the day	25504	35666	61170	Non Cash- 55%,Paper ticket- 83%, Digital ticket- 17%								
2	Revenue of the day	337916	446587	784503	Kiosk Ticket- 19%(5957), Mobile ticket- 14%(4294)								
3	Cumulative Ridership	4636053	7223958	11860011									
4	Cumulative Revenue (INR)	68345032.8	90490593	158835625.8									
5	Highest Ridership Yet	51881	111980	163,861	Date 28.09.2023								
6	Lowest Ridership Yet	270	738	1008									
7	Highest Revenue Yet	1543469.5	1360768	2,904,238									
8	Lowest Revenue Yet	2530	6245	8775									
III													
SN	Line	TSS (consumption in unit)	RSS	Main supply	Solar	Total	Remarks						
1	Line-1(Purple Line) + Depot		37,804		4,290	42,094							
2	Line-2(Aqua Line) + Depot	80	29,411		6,640	36,131							
3	Total	80	67,215		10,930	78,225							
IV Incidents/Accidents Details													
SN	Incidents/Accidents Details	Line	Location	Date	From Time	To Time	Status	Duration	Remarks				
LINE 1 PTW										25.01.2024			
SN	Section From	Section To	Dept.	Request Time	Work Details			OHE Status	From Time	To Time	Cancel Time	PTW Work Execution	Remarks
1	SJO	CVC-UG	MEP	09:57	SCADA POINT VERIFICATION AND ECS CHEAKING ROUTIN MAINTANCE OF ECS AND TVS			CHARGED	09:57	22:00	22:11	40% Work Done	PTW-SJO-372
2	KWA	KWA	Civil	09:58	JET BLACK GRANITE FIXING ON GRC JALI NEAR STAIRCASE AT EE-03			CHARGED	09:58	20:50	20:06	30% Work Done	PTW-KWA-76
3	CVC	CVC	Civil	10:02	SKYLIGHT SEALENT FILING AND CLEANING WORK			CHARGED	10:02	18:00	18:06	40% Work Done	PTW-CVC-763
4	STG	STG	Civil	10:24	MERGING STRUCTURE OUT DOOR WORK TUBE WELDING AND PAINTING WORK SHOULD BE DONE			CHARGED	10:24	18:30	18:00	30% Work Done	PTW-STG-83
5	BHO	BHO	MEP	12:09	ESCALATOR TRAINING			CHARGED	12:09	18:24	19:00	100% Work Done	PTW-BHO-37
6	CVC	CVC	Telecom	19:08	PIDS HDMI PORT CHANGE WORK AT PLATFORM			CHARGED	19:08	20:00	20:07	100% Work Done	PTW-CVC-765
7	SJO	SJO	Telecom	20:23	PIDS HDMI PORT CHANGE WORK AT PLATFORM.			CHARGED	20:23	21:18	22:12	100% Work Done	PTW-SJO-373
8	PIM	DDI	RS	22:52	TS#23/24 SERVICE TRAIL.			CHARGED	22:52	04:00	05:48	100% Work Done	PTW-SJO-374
9	CVC UG	CVC UG	Civil	23:25	SKY LIGHT WATER TESTING TO BE DONE			CHARGED	23:25	04:00	03:15	100% Work Done	PTW-CVC-766
10	PIM	PIM	Civil	23:44	EE04- ROLLING SHUTTER SIDE ACP SHEET FIXING, FOB EE04:- GRANITE RECTIFICATION AND			CHARGED	23:44	04:30	04:22	100% Work Done	PTW-PIM-468
11	KHK	KHK	Civil	23:53	PROJECTION SLAB SHUTTERING WORK DOWN LINE BRACKET FIXING, TRACK SIDE PLATFORM LEVEL			DISCHARGED	23:53	04:00	04:17	70% Work Done	PTW-PIM-469
12	CVC UG	RHL	Track	23:56	FOOTPATROLING FROM CVC UG TO RHL			DISCHARGED	23:56	04:00	03:14	100% Work Done	PTW-SJO-375
LINE 2 PTW										25.01.2024			
SN	Section From	Section To	Dept.	Request Time	Work Details			OHE Status	From Time	To Time	Cancel Time	PTW Work Execution	Remarks
1	SAM	SAM	MEP	09:36	EE2 FOB LED STRIP INSTALLATION WORK			CHARGED	09:36	20:00	19:16	70%	PTW-SAM-64
2	SAM	SAM	Civil	10:32	SUN LUVERS FIXING AT CL AND PL			CHARGED	10:32	18:20	18:10	60%	PTW-SAM-65
3	BUN	DGK	MEP	11:06	DGK, CVC, SAM- POINT CLEARING OF BMS, RUC - SAT POINT CLEARING OF RUC, FERRULE WORK OF BMS PANEL AT PRS, LA STRIP RECTIFICATION AT MGA AND PRS GROUND LEVEL, STP PUMP COMISSIONING AT PRS AND MGA			CHARGED	11:06	20:00	22:19	80%	PTW-CVC-764

4	NST	NST	MEP	14:25	DG STACK HIGHT INCRESING WORK ON GROUND LEVEL.	CHARGED	14:25	21:00	20:00	50%	PTW-NST-34
5	VNZ	VNZ	MEP	16:26	ENTRY EXIT 2 SIDE DB TRIPPING ISSUE RECTIFICATION WORK,	CHARGED	16:26	20:00	19:11	50%	PTW-VNZ-1311
6	DGK	DGK	Telecom	16:31	TER ROOM SMART RACK AC PREVENTIVE MAINTANENCE	CHARGED	16:31	16:39	16:39	0%	PTW-DGK-48
7	GWC	AND	MEP	23:14	TRANSFORMER GAS FLOODING WORK IN ASS AT GWC, ESCALATOR MAINTENANCE WORK AT AND ESC NO 1 AND 2	CHARGED	23:14	04:30	03:42	80%	PTW-GWC-134
8	GWC	NST	PSI	23:16	DTT PREVENTIVE MAINTENANCE WORK OF SWBD BATTERY CHARGER BATTERY BANK ETC	CHARGED	23:16	04:10	03:41	10%	PTW-GWC-135
9	BUN	BUN	Civil	23:34	RAFTER BACKSIDE PURLINE CLEAT FISING CROSS BRESSING FIXING FACADE PANEL FIXING OUTSIDE WORK TIE BEAM CONNECTION AND LOOSE BOLT FIXING AT CONCOURSE AND PF LEVEL, INDOOR WORK	CHARGED	23:34	06:00	04:45	70%	PTW-RUC-262
10	VNZ	PMC	Civil	23:34	MUMPTY LEVEL CLEANING WORK AT VNZ STN, MUMPTY LEVEL PLUMBING WORK AT IDEAL COLONY STN, GABLE END HORIZONTAL AND CROSS	CHARGED	23:34	04:30	04:08	40%	PTW-GWC-136
11	VNZ	RAW	Signalling	23:15	SYSTEM MIGRATE FOR R3B, PIDS PAS TESTING WITH TS#14, 17, 19 & 20	CHARGED	23:15	05:00	03:39	80%	PTW-OCC-3276